



Construction Update

Manchester STP 2970(1)/Manchester STP BP 15(5)

[Routes 7A, 11 and 30 Paving]

DATE: Thursday, 5/9/19

PROJECT TYPE: Roadway Construction

LOCATION: The project limits for the Manchester Paving Project for the 2019 construction season begin on Route 7A at the State Highway limit (near the Seth Warner Inn) and extends northerly to the Village limits at Ways Lane. Work on Depot St./Routes 11/30 extends from the roundabout progressing easterly to the State Highway limit near DuFresne Pond Rd.

TRAFFIC IMPACTS: Alternating one-way traffic patterns may occur at the location of active construction operations.

SCOPE OF WORK: Work to be performed includes milling and paving of the road surface, drainage improvements, traffic and pedestrian signal improvements and signage. This project

includes daytime and nighttime work.

WORK SCHEDULED FOR THE WEEK OF 5/13/19

PAVING: Crews are scheduled to continue paving tonight on Depot Street. It is anticipated that mainline paving of the shim will be completed tonight on Depot Street. Crews will not work a day shift on Friday due to nighttime work this week.

ROUTE 7A PAVING: Paving on 7A is scheduled to begin Monday 5/13, and is currently scheduled for completion by the end of the week. Paving along 7A will be daytime work.

Contact Information:

Name - Natalie Boyle, Project Information Consultant, EIV Technical Services

Phone - (802) 855-3893

Email - nboyle@eivtech.com



To learn more about VTrans Construction Projects, visit our [projects website](#).